

Project Name: Improvement of Sylhet-Tamabil Road to a 4 -Lane Highway with separate SMVT Lane project
 project Implementing Entity: Roads & Highways Department
 Revision No:
 Revision Date: April 16, 2023

UPDATED PROCUREMENT PLAN

Specific procurement Arrangements							Scheduled Dates		Contract Award Details							Remarks			
SL. No	Contract No.	Description of contract	Cost Estimate in Local Currency (in Lac taka)	Cost Estimate (in Million USD)	Funding Source by AIB (%)	Founding Source by GoB (%)	Procurement Category	Procurement Method	Review by Bank Prior or post	Tender Invitation (MM/YY)	Contract signing (MM/YY)	contract price in Local Currency	contract price in Equivalence in USD	Contractor's Name	Country origin	Contract Signing (Months)	Contract period (Months)	Contract Implementation status	(Such as advance contracting)
1	WP-01	Improvement of road from Sylhet to Khadim (9.80 Km) to a 4-Lane Highway Along with slow Moving Vehicular Traffic Lane (SMVT)& Structure, including performance Based Maintance	87,587.55	87.58	86%	14%	Works	IOCT (Single stage two envelops)	Prior	May-23	Apr-24						48		
2	WP-02	Improvement of road from Khadim to Bager Bazar (21.70 Km) to a 4- Lane Highway along with slow Moving vehicular Traffic Lane (SMVT)& structure including performance Based Maintance	102,265.11	102.26	86%	14%	Works	IOCT (Single stage two envelops)	Prior	Feb-22	Aug-23						48	Contract Sign by Aug. 2023	
3	WP-03	Improvement of road from Bager Bazar to Tamabil (24.70 Km) to a 4- Lane Highway along with slow Moving vehicular Traffic Lane (SMVT)& structure including performance Based Maintance	188,316.27	188.31	86%	14%	Works	IOCT (Single stage two envelops)	Prior	May-23	Apr-24						48		
4	WP-04	Establishment of O&M Plant at Sylhet Road Division	3,000.00	3.00	86%	14%	Works	NCT (Single stage two envelops)	Post	Mar-24	Jan-25						18		

Project Name: Improvement of Sylhet-Tamabil Road to a 4 -Lane Highway with separate SMVT Lane project
 project Implementing Entity: Roads & Highways Department
 Revision No:
 Revision Date: April 16, 2023

UPDATED PROCUREMENT PLAN

Specific procurement Arrangements										Scheduled Dates		Contract Award Details						Remarks		
SL. No	Contract No.	Description of contract	Cost Estimate in Local Currency (in Lac taka)	Cost Estimate (in Million USD)	Funding Source by AIIB (%)	Founding Source by GoB (%)	Procurement Category	Procurement Method	Review by Bank Prior or post	Tender Invitation (MM/YY)	Contract signing (MM/YY)	contract price in Local Currency	contract price in Equivalence in USD	Contractor's Name	Country origin	Contract Signing (Months)	Contract period (Months)	Contract Implementation status	(Such as advance contracting)	
5	SP-01	Construction supervision consultancy service	6,727.64	6.72	74.08%	25.92%	Service	QCBS (IOCTB)	Prior	Mar-21	Aug-23						60	Contract Sign by July 2023		
6	SP-02	Implement NGO Services for Resttlement Activites	294.44	0.29		100%	Service	QCBS (IOCTB)		Feb-21	Dec-21						48	Contract Signed on Dec. 21		
7	GP-07	Inspection vehicles for the PIU	687.50	0.68	83.33%	16.67%	Goods	DPM	Post	Jan-24	Jun-26						3	Presently deferred due to Government Instruction		
Total			388,878.51	388.84																

Conversion Rate : 1 USD=100.00 BDT (As per Current Market Price)